


**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: Mr. Charlie Abbott BCF - BFB/Shilo	PROJECT: Bldg. E-12 INSPECTOR: Jay Sueddel	PROJECT NO. W7500
		ATTENTION REQUIRED
1.0 NEGATIVE AIRS Site continues to be maintained under desired negative pressure. However, unit filters are becoming overloaded and are/will require replacement.		Tower vac ←
5.0 WORKER PROTECTION Workers have switched to PAPP's once the removal work got underway.		
10.0 DUST SUPPRESSION In light of today's air sampling results, workers have been asked to step up their dust suppression efforts. A possible shortage of water may also be a contributing factor. Tower Vac has been asked to look into this.		
20.0 WASTE HANDLING Waste generated during today's shift is being packaged in built polyethylene bags as the work progresses.		
30.0 CLEAN-UP Concerns noted in yesterday's report have since been addressed.		
		
SIGNED: C. D. O. O.	DATE: 6/1/04	REPORT NO. -

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12		PROJECT NO: W7500			
BASE CONSTRUCTION ENGINEERING		INSPECTOR: DIGN TARASOFF					
CFB/SHILO		Time In: 09:00		Time Out: 16:30			
WORK AREA: SOUTH WING		No. of Workers Reported: 6					
WORK IN PROGRESS:							
1) CEILING DEMOLITION @ EAST END OF WING							
2) CLEAN-UP OF WASTE MATERIAL							
1. AIR MONITORING <input checked="" type="checkbox"/> 4. NEGATIVE AIR <input checked="" type="checkbox"/> 7. WASTE HANDLING <input checked="" type="checkbox"/> 2. SITE ISOLATION <input checked="" type="checkbox"/> 5. WORKER PROTECTION <input checked="" type="checkbox"/> 8. CLEAN-UP <input checked="" type="checkbox"/> 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> 6. DUST SUPPRESSION <input checked="" type="checkbox"/> 9. OTHER <input type="checkbox"/>							
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)	
1.	77957	7827	9:25	15 min. OVER 2HR	31	30' FROM WORKERS DURING AREA - BULK REMOVAL + CLEAN-UP	<0.6
	77958	9082	9:30	10 min. OVER 2HR	32	PERSONAL - DURING BAGGING OF ASBESTOS WASTE	<0.6
	77959	9082	13:11	10 min. OVER 2HR	32	PERSONAL - DURING BULK CLEAN-UP	<0.6
	77960	7827	13:03	15 min. OVER 2HR	31	AREA - IN ROOM DURING BULK REMOVAL	<0.6
2.0 SITE ISOLATION: A FEW MINOR REPAIRS REQUIRED ON POLY, ADDRESSED IMMEDIATELY.						ATTENTION REQUIRED	
3.0 FACILITIES/EQUIPMENT: NO CONCERNS							
4.0 NEGATIVE AIR: ONE OF THE NEGATIVE AIR UNITS KEEPS TRIPPING THE BREAKER, THE POWER SUPPLY TO THIS UNIT SHOULD BE HUNG ON THE WALL TO KEEP THE CONNECTIONS OUT OF THE MOISTURE.							
4.1 OVERALL NEGATIVE PRESSURE BEING MAINTAINED.							
4.2 CONTRACTOR INSTRUCTED TO REPLACE PRE-FILTERS						POWER VAC	
SIGNED: [Signature] DATE: 9/1/11 REPORT NO: 03 PAGE: 102							

TO: MR CHARLIE ABBOTT		PROJECT: BLDG E-12		PROJECT NO. W7500	
BCE - CFB/JHLD		INSPECTOR: DION TARASOFF			
4.2	CONT... AT THE END OF TODAY'S SHIFT.				ATTENTION REQUIRED
5.0	WORKER PROTECTION: ALL WORKERS EQUIPPED WITH PAPER'S AND DISPOSABLE COVERALLS.				
6.0	DUST SUPPRESSION: THE CONTRACTOR HAS RUN A WATER SUPPLY LINE FROM THE ADJACENT BUILDING AS NOTED IN YESTERDAY'S REPORT.				
6.1	AIR SAMPLES COLLECTED TODAY SHOWED ACCEPTABLE RESULTS, GOOD DUST SUPPRESSION METHODS BEING USED.				
7.0	WASTE HANDLING: ALL MATERIAL BEING BAGGED AS BULK REMOVAL CONTINUES.				
8.0	CLEAN-UP: CONTRACTOR INSTRUTED TO KEEP THE CLEAN ROOM OF THE SHOWER FACILITY IN A CLEAN AND TIDY CONDITION.				
SIGNED: [Signature]		DATE: 96/01/11		REPORT NO.: 03 PAGE: 272	

**PINCHIN**  
 ENVIRONMENTAL  
 CONSULTANTS LTD.

**INSPECTION REPORT**

 Suite 203 - 698 Corydon Avenue  
 Winnipeg, Manitoba R3M 0X9  
 Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <b>MR. CHARLIE ABBOTT</b>	PROJECT: <b>BLDG. E-12</b>	PROJECT NO. <b>W7500</b>
<b>BASE CONSTRUCTION ENGINEERING</b>	INSPECTOR: <b>DION TARASOFF</b>	
<b>CFB / SHILO</b>	Time In: <b>09:00</b>	Time Out: <b>16:30</b>
WORK AREA: <b>SOUTH WING</b>	No. of Workers Reported: <b>6</b>	

**WORK IN PROGRESS:**

1) CEILING DEMOLITION @ EAST END OF WING

2) CLEAN-UP OF WASTE MATERIAL

- |                                                             |                                                          |                                                       |
|-------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------|
| 1. AIR MONITORING <input checked="" type="checkbox"/>       | 4. NEGATIVE AIR <input checked="" type="checkbox"/>      | 7. WASTE HANDLING <input checked="" type="checkbox"/> |
| 2. SITE ISOLATION <input checked="" type="checkbox"/>       | 5. WORKER PROTECTION <input checked="" type="checkbox"/> | 8. CLEAN-UP <input checked="" type="checkbox"/>       |
| 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> | 6. DUST SUPPRESSION <input checked="" type="checkbox"/>  | 9. OTHER <input type="checkbox"/>                     |

SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1. 77961	7821	9:53	15min OVER 120min	31	CORRIDOR DIRECTLY ADJACENT AREA - TO BULK REMOVAL	<0.6
77962	9082	10:04	15min OVER 60min	48	ON WORKER IN CEILING PERSONAL-SPACE PERFORMING BULK REMOVAL	<0.4
77963	9082	13:35	10min OVER 60min	32	IN ROOM DURING BULK AREA - REMOVAL + WASTE CLEAN-UP	<0.6
77964	7821	13:30	20min OVER 60min	41	ADJACENT BULK REMOVAL AREA - IN ADJOINING ROOM	<0.5

**ATTENTION REQUIRED**

1.0 Air Monitoring: All air samples collected today showed results all within acceptable limits.

2.0 Site Isolation: The Poly sheeting covering the exterior windows required some minor repair.

3.0 Facilities/Equipment: The sump pump in the shower facility stopped pumping. The contractor replaced pump with a different one prior to workers decontamination procedures.


 Power  
 Val  
 ←

 SIGNED: *Dion Tarasoff* DATE: 9/6/01/12 REPORT NO.: 04 PAGE: 1 of 2

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO:	PROJECT:	PROJECT NO.
MR. CHARLIE ABBOTT	BLDG E-12	W7500
RCE CFB/SHILO	INSPECTOR:	
	DION TARASOFF	
4.0	NEGATIVE AIR: THE FLEX EXHAUST DUCTING ON ONE OF THE THREE UNITS HAD COME OFF AND REQUIRED IMMEDIATE REPAIR.	ATTENTION REQUIRED POWER Vac
4.1	THE PRE-FILTERS ON THE NEG. AIR UNITS REQUIRE CHANGING PRIOR TO THE END OF TODAY'S SHIFT.	
5.0	WORKER PROTECTION: WORKERS PROPERLY PROTECTED.	
6.0	DUST SUPPRESSION: GOOD PRE-WETTING AND MISTING METHODS BEING IMPLEMENTED. FIBRE LEVELS BELOW ACCEPTABLE LEVELS.	
7.0	WASTE HANDLING: CONTRACTOR INSTRUCTED TO BAG ALL BULK MATERIAL ON FLOOR PRIOR TO END OF TODAY'S SHIFT. A WASTE TRANSFER WILL BE CONDUCTED MONDAY.	
8.0	CLEAN-UP: CLEAN ROOM REQUIRES A THOROUGH CLEANING AND MUST BE MAINTAINED IN A TIDY CONDITION AT ALL TIMES.	
		
SIGNED:	DATE:	REPORT NO. PAGE:
P. J. S. 22	31.1.11	04 277

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ABBOTT</u>	PROJECT: <u>BLDG E-12</u>	PROJECT NO.: <u>W7500</u>
<u>BASE CONSTRUCTION ENGINEERING</u>	INSPECTOR: <u>DION TARASOFF</u>	
<u>CFB/SHULC</u>	Time In: <u>09:00</u> Time Out: <u>16:30</u>	
WORK AREA: <u>BLDG E-12 - SOUTH WING</u>	No. of Workers Reported: <u>4</u>	

## WORK IN PROGRESS:

1) DOUBLE BAGGING AND WASTE TRANSFER

- |                                                             |                                                          |                                                       |
|-------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------|
| 1. AIR MONITORING <input checked="" type="checkbox"/>       | 4. NEGATIVE AIR <input checked="" type="checkbox"/>      | 7. WASTE HANDLING <input checked="" type="checkbox"/> |
| 2. SITE ISOLATION <input checked="" type="checkbox"/>       | 5. WORKER PROTECTION <input checked="" type="checkbox"/> | 8. CLEAN-UP <input checked="" type="checkbox"/>       |
| 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> | 6. DUST SUPPRESSION <input checked="" type="checkbox"/>  | 9. OTHER <input type="checkbox"/>                     |

SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)	
1.	77965	7827	09:41	15 min OVER 60 MIN	31	CLEAN ROOM OF WASTE DECON AREA - DURING WASTE TRANSFER	<0.6
	77966	9082	09:45	15 min OVER 120 MIN	48	IN CORRIDOR ADJACENT WASTE AREA - DECON DURING WASTE TRANSFER	<0.4
	77967	9082	13:51	10 min OVER 60 MIN	32	DURING BAGGING PERSONAL - OF BULK MATERIAL	<0.6
	77968	7827	13:45	15 min OVER 60 MIN	31	IN WASTE DECON DURING AREA - WASTE TRANSFER	<0.6
ATTENTION REQUIRED							
2.0	SITE ISOLATION: GOOD SITE ISOLATION BEING MAINTAINED. NO CONCERNS.						
3.0	FACILITIES / EQUIPMENT: NO CONCERNS.						
4.0	NEGATIVE AIR: THE FLEX EXHAUST DURING ON ONE OF THE NEG. AIR UNITS CAME OFF THE UNIT OVER THE WEEKEND. PROPER CLAMPS ARE REQUIRED TO ENSURE THIS DOES NOT OCCUR AGAIN.						

SIGNED: DT

DATE: 15/07/96

REPORT NO.: 05

PAGE: 1 of 2

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12	PROJECT NO. W7500
BCE CFB/SHILO		INSPECTOR: DION TARASOFF	
		ATTENTION REQUIRED	
5.0	WORKER PROTECTION: ALL WORKERS NOTED AS WEARING THE PROPER PROTECTIVE EQUIPMENT.		P.V. ↙
6.0	DUST SUPPRESSION: NO CONCERNS NOTED TODAY. NO BULK REMOVAL BEING PERFORMED TODAY.		
7.0	WASTE HANDLING: CONTRACTOR PERFORMING WASTE TRANSFER TODAY. A FULL SHIFT WAS USED TO COMPLETE WASTE TRANSFER OF BULK MATERIAL REMOVED TO DATE.		
8.0	CLEAN-UP: CONTRACTOR INSTRUCTED TO CLEAN THE FLOOR OF THE WASTE TRANSFER DECK PERIODICALLY DURING TRANSFER TO REDUCE THE CHANCE OF DRAGGING ASBESTOS DEBRIS OUTSIDE OF THE BUILDING.		
SIGNED: <i>Dion Tarasoff</i>		DATE: 15/01/96	REPORT NO.: 05 PAGE: 2 92

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ABBOTT</u>		PROJECT: <u>BLDG E-12</u>		PROJECT NO. <u>N1500</u>		
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>				
<u>CFB / SHILO</u>		Time In: <u>09:00</u> Time Out: <u>16:30</u>				
WORK AREA: <u>BLOG E-12</u>		No. of Workers Reported: <u>5</u>				
WORK IN PROGRESS:						
1) BULK REMOVAL IN CEILING SPACE						
2) BAGGING OF BULK MATERIAL AND TRANSFER OF WOOD CEILING PANELS.						
1. AIR MONITORING <input checked="" type="checkbox"/>		4. NEGATIVE AIR <input checked="" type="checkbox"/>		7. WASTE HANDLING <input checked="" type="checkbox"/>		
2. SITE ISOLATION <input checked="" type="checkbox"/>		5. WORKER PROTECTION <input checked="" type="checkbox"/>		8. CLEAN-UP <input checked="" type="checkbox"/>		
3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>		6. DUST SUPPRESSION <input checked="" type="checkbox"/>		9. OTHER <input checked="" type="checkbox"/>		
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1. 71969	9082	10:15	10 min OVER 60 min	32	PERSONAL - WORKER REMOVING BULK MATERIAL	0.96
71970	7827	10:10	10 min OVER 60 min	21	AREA - IN ROOM DURING BULK REMOVAL	0.87
71971	9082	14:03	10 min OVER 60 min	32	PERSONAL - WORKER BAGGING BULK MATERIAL	<0.6
71972	7827	14:05	15 min OVER 60 min	31	AREA - CORRIDOR DURING CEILING REMOVAL	<0.6
						ATTENTION REQUIRED
2.0 SITE ISOLATION: CONTRACTOR MAINTAINING GOOD SITE ISOLATION, A FEW MINOR REPAIRS WERE NOTED AND ADDRESSED IMMEDIATELY.						POWER VOL
3.0 FACILITIES / EQUIPMENT: THERE APPEARS TO BE WATER LEAKING FROM SHOWER OR WORK AREA AND GATHERING BENEATH THE FLOOR POLY IN THE WORKERS DECONTAMINATION FACILITY. THE CONTRACTOR HAS BEEN INSTRUCTED TO CLEAN AND RECTIFY THIS PROBLEM						
SIGNED: <u>Dion Tarasoff</u>		DATE: <u>16/07/96</u>		REPORT NO.: <u>06</u> PAGE: <u>10/3</u>		

CONSULTANT'S FIRM:		PROJECT:	PROJECT NO.
TO: MR. CHARLIE ABBOTT		BLDG E-12	W7500
BCE CFB/SHILO		INSPECTOR:	
		DION TARASOFF	
			ATTENTION REQUIRED
4.0	NEGATIVE AIR: ONE OF THE UNITS HAD TRIPPED THE BREAKER AND WAS OFF FOR A SHORT PERIOD OF TIME. DUE TO THE ADDED SPACE OF THE OPEN CEILING, <del>SPACE</del> AND THE ROOF NOT BEING 100% AIR TIGHT, ALL THREE UNITS INSTALLED MUST BE IN OPERATION TO MAINTAIN SUFFICIENT NEGATIVE AIR PRESSURE.		
5.0	WORKER PROTECTION: ALL WORKERS PROPERLY PROTECTED.		
6.0	DUST SUPPRESSION: THE CONTRACTOR HAS BEEN INSTRUCTED TO CUT-BACK ON THE WATER USAGE. EXCESSIVE WATER IS BEING USED CREATING PROBLEMS CONTAINING IT.		
7.0	WASTE HANDLING: CLEANING AND TRANSFER OF SOME OF THE CEILING PANEL BOARDS COMMENCE TODAY. THE CONTRACTOR WAS POWERWASHING THE PIECES AND PASSING THEM OUT. INSPECTION OF THE MATERIAL PASSED OUT REVEALED DEBRIS STILL PRESENT ON THE EDGES OF THE BOARD. THE CONTRACTOR WAS INSTRUCTED TO STOP TRANSFER UNTIL AN		
SIGNED: <i>[Signature]</i>		DATE: 11/07/96	REPORT NO.: 06 PAGE: 293

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO:	PROJECT:	PROJECT NO.
Mr. CHARLIE ABBOTT	BLDG E-12	W7500
BCE CFB / SHILO	INSPECTOR:	
	DION TARASOFF	
ACCEPTABLE ALTERNATIVE WAS FOUND.		ATTENTION REQUIRED
1.1 THE WORKERS TRIED POWER WASHING THE EDGES AS WELL BUT DEBRIS WAS BEING LEFT BEHIND. THE CONTRACTOR WAS INSTRUCTED TO WRAP ALL THE CEILING BOARD AND TREAT IT AS ASBESTOS WASTE.		POWER VAL
8.0 CLEAN-UP: ADDITIONAL MEASURES MUST BE TAKEN TO ENSURE THE CLEAN ROOM OF THE WORKERS DECONTAMINATION FACILITY STAYS IN A CLEAN & TIDY CONDITION AT ALL TIMES.		
9.0 APPROXIMATELY 90% OF THE BULK REMOVAL HAS BEEN COMPLETED.		
SIGNED: 11-7 17		
DATE: 1-1-04		REPORT NO. PAGE: 3-1-

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ABBOTT</u>	PROJECT: <u>BDG E-12</u>	PROJECT NO. <u>W7500</u>
<u>BASE CONSTRUCTION ENGINEERING</u>	INSPECTOR: <u>DION TARASOFF</u>	
<u>CFB/SHILO</u>	Time In: <u>0900</u>	Time Out: <u>1630</u>
WORK AREA: <u>SOUTH WING BLDG E-12</u>	No. of Workers Reported: <u>5MEN A.M. / 6MEN P.M.</u>	

WORK IN PROGRESS:

- 1.) COMPLETION OF CEILING DEMOLITION AND BULK REMOVAL.
- 2.) BAC TRANSFER

- |                                                             |                                                          |                                                       |
|-------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------|
| 1. AIR MONITORING <input checked="" type="checkbox"/>       | 4. NEGATIVE AIR <input checked="" type="checkbox"/>      | 7. WASTE HANDLING <input checked="" type="checkbox"/> |
| 2. SITE ISOLATION <input checked="" type="checkbox"/>       | 5. WORKER PROTECTION <input checked="" type="checkbox"/> | 8. CLEAN-UP <input checked="" type="checkbox"/>       |
| 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> | 6. DUST SUPPRESSION <input checked="" type="checkbox"/>  | 9. OTHER <input checked="" type="checkbox"/>          |

SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL.)
1. 77973	9082	09:01	15min OVER 90min	48	WORKER BAGGING BULK PERSONAL- ASBESTOS MATERIAL	<0.4
77974	7827	09:55	25min OVER 120min	52	IN DIRTY ROOM OF WASTE AREA- DECON DURING TRANSFER	<0.4
77975	9082	13:25	15min OVER 60min	48	WORKER DEMOLISHING PERSONAL- CORRIDOR CEILING	2.32
77976	7827	13:27	15min OVER 60min	31	CORRIDOR DURING CORRIDOR AREA- CEILING DEMOLITION	<0.6
						ATTENTION REQUIRED
1.1 Air Monitoring: RESULTS OBTAINED FROM TODAY'S AIR SAMPLING ARE LISTED ABOVE.						
2.0 Site Isolation: THE POLY COVERING THE WINDOWS WHICH HAVE THE NEG. AIR EXHAUST DUCTING THROUGH THEM ARE PULLING AWAY FROM THE WALL. REPAIR IS REQUIRED IMMEDIATELY.						
3.0 Facilities / Equipment: THE CONTRACTOR HAS BEEN INSTRUCTED TO USE A DISINFECTANT TO CLEAN						

REPORT NO. 27

PAGE: 1 of 2

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: Mr. CHARLIE ABBOTT		PROJECT: BLDG E-12	PROJECT NO. W1500
BCE CFB SHINO		INSPECTOR: DION TARASOFF	
3.0	CONT. THE WORKERS DECONTAMINATION FACILITY.		ATTENTION REQUIRED
4.0	NEGATIVE AIR: AS MENTIONED IN ITEM 2.0, THE EXHAUST DUCTING OUTLET MUST BE SECURED IN THE WINDOW OPENING TO PREVENT ANY BREACH IN THE SITE ISOLATION.		
4.1	SUFFICIENT NEGATIVE AIR PRESSURE BEING PROVIDED BY THREE NEGATIVE AIR UNITS.		
5.0	WORKER PROTECTION: NO CONCERNS.		
6.0	DUST SUPPRESSION: AIR MONITORING RESULTS TO DATE HAVE SHOWN LEVELS BELOW PROVINCIAL ACTION LIMITS. GOOD DUST SUPPRESSION METHODS BEING IMPLEMENTED.		
7.0	WASTE HANDLING: WASTE TRANSFER OF ASBESTOS WASTE BEING CONDUCTED TODAY. CONTRACTOR PROPERLY DOUBLE BAGGING AND PASSING WASTE OUT. ALL ASBESTOS WASTE GENERATED FROM REMOVAL IS BEING TRANSPORTED TO LANDFILL ON SITE.		
8.0	CLEAN-UP: CLEAN ROOM REQUIRES A THOROUGH		
SIGNED: A. A. A.		DATE: 11/11/04	



**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ABBOTT</u>	PROJECT: <u>BLDG E-12</u>	PROJECT NO. <u>W7500</u>
<u>BASE CONSTRUCTION ENGINEERING</u>	INSPECTOR: <u>DION TARASOFF</u>	
<u>CFB/SH40</u>	Time In: <u>09:00</u>	Time Out: <u>16:30</u>
WORK AREA: <u>SOUTH WING - BLDG E-12</u>	No. of Workers Reported: <u>1 MEN</u>	
WORK IN PROGRESS:		

- 1) COMPLETE BAGGING OF BULK MATERIAL AND WASTE TRANSFER.
- 2) FINAL CLEAN-UP.

- |                                                             |                                                          |                                                       |
|-------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------|
| 1. AIR MONITORING <input checked="" type="checkbox"/>       | 4. NEGATIVE AIR <input checked="" type="checkbox"/>      | 7. WASTE HANDLING <input checked="" type="checkbox"/> |
| 2. SITE ISOLATION <input checked="" type="checkbox"/>       | 5. WORKER PROTECTION <input checked="" type="checkbox"/> | 8. CLEAN-UP <input checked="" type="checkbox"/>       |
| 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> | 6. DUST SUPPRESSION <input checked="" type="checkbox"/>  | 9. OTHER <input checked="" type="checkbox"/>          |

SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1. 77977	7827	9:13	15 min OVER 120mm	52	AREA-IN ROOM DURING FINAL CLEANING	<0.4
77978	9082	9:15	15 min OVER 90mm	48	PERSONAL ON WORKER DURING DOUBLE BAGGING	<0.4
77979	9082	13:10	15 min OVER 90mm	48	AREA-IN ROOM DURING FINAL CLEANING	<0.4
77980	7827		30 min OVER 120mm	62	CORRIDOR DURING BAGGING OF BULK MATERIAL	<0.3
						ATTENTION REQUIRED
1.1 AIR MONITORING: ALL AIR SAMPLES COLLECTED TODAY HAD RESULTS BELOW THE PROVINCIAL ACTION LIMIT.						
2.0 SITE ISOLATION: A FEW MINOR REPAIRS REQUIRED IN THE POLY HOARDING, THEY WERE NOTED AND REPAIRED IMMEDIATELY.						
3.0 FACILITIES/EQUIPMENT: NO COMMENT						

SIGNED: Jim Tarasoff

DATE: 12/17/01

REPORT NO.: 08

PAGE: 14

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: <b>MR. CHARLIE ABBOTT</b>	PROJECT: <b>Bldg E-12</b>	PROJECT NO. <b>W7500</b>
<b>BCE CFB/SHILO</b>	INSPECTOR: <b>DION TARASOFF</b>	
		ATTENTION REQUIRED
4.0 <b>NEGATIVE AIR: SUFFICIENT NEGATIVE AIR PRESSURE</b>		
<b>BEING MAINTAINED ON THE CONTAMINATED WORK</b>		
<b>SITE.</b>		
5.0 <b>WORKER PROTECTION: ALL WORKERS NOTED AS WEARING</b>		
<b>THE PROPER PROTECTIVE EQUIPMENT, PAPR'S AND</b>		
<b>DISPOSABLE COVERALLS.</b>		
6.0 <b>DUST SUPPRESSION: CONTRACTOR KEEPING WORK</b>		
<b>AREA DAMP, AIR MONITORING RESULTS HAVE</b>		
<b>BEEN LOW, GOOD DUST SUPPRESSION BEING IMPLEMENTED.</b>		
7.0 <b>WASTE HANDLING: CONTRACTOR CONTINUED WITH</b>		
<b>WASTE TRANSFER TODAY, THE BULK OF THE</b>		
<b>WASTE HAS BE TRANSPORTED TO THE LANDFILL</b>		
<b>SITE. THE REMAINING BAGS WILL BE GENERATED</b>		
<b>FROM FINAL CLEANING AND WILL BE TRANSFERED</b>		
<b>PRIOR TO LOCK DOWN AFTER FINAL VISUAL INSPECTION.</b>		
8.0 <b>CLEAN-UP: CONTRACTOR COMMENCED FINAL CLEAN</b>		
<b>THIS AFTERNOON WITH APPROXIMATELY 2 DAYS</b>		
<b>TO COMPLETE.</b>		
SIGNED: <i>Dion Tarasoff</i> DATE: 12/07/01 REPORT NO.: 08 PAGE: 292		

TO: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12		PROJECT NO. W7500		
BASE CONSTRUCTION ENGINEERING		INSPECTOR: DION TARASOFF				
CFB / SHILO		Time In: 09:00		Time Out: 16:00		
WORK AREA: SOUTH WING (BLDG E-12)		No. of Workers Reported: 5 MEN A.M. / 10 MEN P.M.				
WORK IN PROGRESS:						
1. FINAL CLEAN-UP						
<div> <div>1. AIR MONITORING <input checked="" type="checkbox"/></div> <div>2. SITE ISOLATION <input checked="" type="checkbox"/></div> <div>3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/></div> <div>4. NEGATIVE AIR <input checked="" type="checkbox"/></div> <div>5. WORKER PROTECTION <input checked="" type="checkbox"/></div> <div>6. DUST SUPPRESSION <input checked="" type="checkbox"/></div> <div>7. WASTE HANDLING <input checked="" type="checkbox"/></div> <div>8. CLEAN-UP <input checked="" type="checkbox"/></div> <div>9. OTHER <input type="checkbox"/></div> </div>						
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1. 77981	9082	9:46	20min OVER 60mm	64	AREA - IN ROOM DURING FINAL CLEAN	20.3
77982	7827	9:49	30min OVER 60mm	62	10' FROM WORKER IN RAFTERS AREA - DURING FINAL CLEAN	<0.3
77983	9082	12:12	15min OVER 60mm	48	PER. - ON WORKER CLEANING FLOOR	<0.4
77984	7827	13:10	15min OVER 60mm	31	PER. - ON WORKER VACUUMING RAFTERS	<0.6
2.0 SITE ISOLATION: CONTRACTOR MAINTAINING GOOD						ATTENTION REQUIRED
SITE ISOLATION NO MAJOR CONCERNS NOTED.						
3.0 FACILITIES/EQUIPMENT: NO COMMENT.						
4.0 NEGATIVE AIR: CONTRACTOR MAINTAINING SUFFICIENT						
NEGATIVE AIR PRESSURE. ALL THREE UNITS MUST						POWER VALVE
REMAIN OPERATING THROUGHOUT THE WEEKEND.						

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO:	PROJECT:	PROJECT NO.
MR. CHARLIE ABBOTT	BLO6 E-12	W7500
BCE CFB/SHILO	INSPECTOR:	
	DION TARASOFF	
		ATTENTION REQUIRED
5.0	WORKER PROTECTION: THE CONTRACTOR HAS BEEN GIVEN PERMISSION TO PROCEED WITH FINAL CLEANING USING 1/2 FACE RESPIRATORS. THE PAST AIR MONITORING RESULTS HAVE BEEN WELL BELOW THE PROVINCIAL ACTION LIMITS AND HAVE NOT EXCEEDED <del>OVER</del> PROTECTION LEVELS OF THE 1/2 FACE RESPIRATORS SINCE BULK REMOVAL HAS BEEN COMPLETED. IN ADDITION, THE POTENTIAL FOR ELEVATED FIBRE LEVEL IS VERY LOW DUE TO THE FACT THAT ALL BULK MATERIAL HAS BEEN BAGGED AND PASSED OUT OF THE AREA.	
6.0	DUST SUPPRESSION: NO COMMENT.	
7.0	WASTE HANDLING: CONTRACTOR IS VACUUMING AND WET WIPING THE REMAINING DEBRIS FOR FINAL CLEAN-UP.	
8.0	CLEAN-UP: FINAL CLEANING OF WORK AREA CONTINUES TODAY WITH THE POSSIBILITY OF COMPLETING FINAL CLEAN-UP LATE MONDAY OR TUESDAY.	
9.0	MINOR REPAIRS REQUIRED ON THE NORTH SIDE WINDOWS OF THE NORTH WING	

POWER  
VAL

SIGNED: Dion Tarasoff DATE: 19/01/96 REPORT NO.: 09 PAGE: 2 of 2

**PINCHIN**  
 ENVIRONMENTAL  
 CONSULTANTS LTD.

**INSPECTION REPORT**

 Suite 203 - 698 Corydon Avenue  
 Winnipeg, Manitoba R3M 0X9  
 Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ADDETT</u>		PROJECT: <u>BLDG E-12</u>		PROJECT NO. <u>W7500</u>		
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>				
<u>CFB / SHILO</u>		Time In: <u>09:00</u> Time Out: <u>16:30</u>				
WORK AREA: <u>BLDG E-12 SOUTH WING</u>		No. of Workers Reported: <u>6</u>				
WORK IN PROGRESS:						
<u>1. FINAL CLEAN-UP</u>						
1. AIR MONITORING <input checked="" type="checkbox"/> 4. NEGATIVE AIR <input checked="" type="checkbox"/> 7. WASTE HANDLING <input checked="" type="checkbox"/> 2. SITE ISOLATION <input checked="" type="checkbox"/> 5. WORKER PROTECTION <input checked="" type="checkbox"/> 8. CLEAN-UP <input checked="" type="checkbox"/> 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> 6. DUST SUPPRESSION <input checked="" type="checkbox"/> 9. OTHER <input checked="" type="checkbox"/>						
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1. 77985	9082	13:07	20 min OVER 60 min	64	ON WORKER VACUATING PERSONAL - DEBRIS FOR FINAL CLEAN	<0.3
77986	9081	13:05	30 min OVER 60 min	62	AREA IN ROOM DURING FINAL CLEAN	<0.3
2.0 SITE ISOLATION: GOOD SITE ISOLATION, NO CONCERN.						ATTENTION REQUIRED
3.0 FACILITIES/EQUIPMENT: THE CONTRACTOR HAS THE REQUIRED EQUIPMENT NEEDED TO COMPLETE FINAL CLEAN-UP.						
4.0 NEGATIVE AIR: SUFFICIENT NEGATIVE AIR PRESSURE BEING MAINTAINED.						
5.0 WORKER PROTECTION: ALL WORKERS EQUIPPED WITH 1/2 FACE RESPIRATORS AND DISPOSABLE COVERALLS.						
DUST SUPPRESSION: NO CONCERNS AT THIS TIME, ALL BULK MATERIAL HAS BEEN REMOVED AND BAGGED.						
SIGNED: <u>Glen J. [Signature]</u> DATE: <u>12/01/96</u> REPORT NO. <u>10</u> PAGE: <u>1</u>						

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: Mr. CHARLIE ABBOTT	PROJECT: BLDG E72 SOUTH HWY	PROJECT NO. W1500
BCE CFB/SHILO	INSPECTOR: DION TARRASOFF	
	ATTENTION REQUIRED	
7.0 WASTE HANDLING: ALL WASTE BEING GENERATED FROM FINAL CLEAN-UP IS BEING BAGGED AND HANDLED PROPERLY.		
8.0 CLEAN-UP: THE CONTRACTOR IS CONTINUING FINAL CLEAN-UP WITH APPROXIMATELY 70% COMPLETE.		
9.0 THE CONTRACTOR HAS REQUESTED A FINAL VISUAL INSPECTION FOR TOMORROW (TUESDAY) AFTERNOON.		

SIGNED: A 7 A

DATE: 22/01/96

REPORT NO: 10

PAGE: 22

**PINCHIN**  
 ENVIRONMENTAL  
 CONSULTANTS LTD.

**INSPECTION REPORT**

 Suite 203 - 698 Corydon Avenue  
 Winnipeg, Manitoba R3M 0X9  
 Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE AZZETTI</u>		PROJECT: <u>B-LDG E-12</u>		PROJECT NO. <u>WT520</u>		
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>				
<u>CEO / SAHO</u>		Time In: <u>09:00</u> Time Out: <u>16:30</u>				
WORK AREA: <u>SOUTH WING - B-LDG E-12</u>		No. of Workers Reported: <u>5</u>				
WORK IN PROGRESS:						
1) <u>COMPLETION OF FINAL CLEANING.</u>						
2) <u>FINAL VISUAL INSPECTION</u>						
1. AIR MONITORING <input checked="" type="checkbox"/>		4. NEGATIVE AIR <input checked="" type="checkbox"/>		7. WASTE HANDLING <input checked="" type="checkbox"/>		
2. SITE ISOLATION <input checked="" type="checkbox"/>		5. WORKER PROTECTION <input checked="" type="checkbox"/>		8. CLEAN-UP <input checked="" type="checkbox"/>		
3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>		6. DUST SUPPRESSION <input checked="" type="checkbox"/>		9. OTHER <input checked="" type="checkbox"/>		
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1.						
1.0	<u>AIR MONITORING: NO AIR SAMPLES COLLECTED TODAY,</u> <u>CONTRACTOR HAD REQUESTED FINAL VISUAL INSPECTION</u> <u>THEREFORE A MINIMUM OF DEBRIS PRESENT REDUCING</u> <u>THE POTENTIAL FOR HIGH FIBRE LEVEL TO A MINIMUM.</u>					ATTENTION REQUIRED
2.0	<u>SITE ISOLATION: A FEW MINOR REPAIRS REQUIRED, SITE</u> <u>ISOLATION MUST BE MAINTAINED AT ALL TIMES UNTIL</u> <u>FINAL AIR CLEARANCE HAS BEEN GRANTED.</u>					
3.0	<u>FACILITIES/EQUIPMENT: NO COMMENT.</u>					
SIGNED: <u>11</u> <u>1</u> <u>1</u> DATE: <u>11/1</u> REPORT NO. <u>11</u> PAGE: <u>1</u>						

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12.	PROJECT NO. W7500
B.C.E. CFB/SHILO		INSPECTOR: DION TARASOFF	
4.0	NEGATIVE AIR: CONTRACTOR MAINTAINING GOOD NEGATIVE AIR PRESSURE. NEGATIVE AIR PRESSURE MUST BE MAINTAINED UNTIL FINAL AIR CLEARANCE IS GRANTED.		ATTENTION REQUIRED
5.0	WORKER PROTECTION - NO COMMENT.		
6.0	DUST SUPPRESSION: NO CONCERN.		
7.0	WASTE HANDLING: NO CONCERN.		
8.0	CLEAN-UP: FINAL VISUAL INSPECTION ON THE SOUTH WIND OF BLDG E-12 REVEALED THE FOLLOWING DEFICIENCIES: 8.1 DEBRIS BETWEEN RAFTERS 8.2 DEBRIS ALONG THE <sup>EDGES</sup> <del>ROOF</del> OF THE CORRIDOR FLOOR 8.3 DEBRIS IN SOME OF THE ELECTRICAL BOXES. REQUIRES VACUUMING. 8.4 THE WINDOW <del>FRAME</del> FRAMES REQUIRE ADDITIONAL CLEAN. 8.5 THE WHEELS ON THE NEGATIVE AIR UNITS AND THE ELECTRICAL PANEL REQUIRES ADDITIONAL CLEANING.		
9.0	A SECOND FINAL VISUAL INSPECTION WILL BE CONDUCTED UPON COMPLETION OF THE ABOVE NOTED DEFICIENCIES.		POWER VDC
DATE: 2/20/04 REPORT NO.: 11 PAGE: 2/2			

# PINCHIN

ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ABBOTT</u>		PROJECT: <u>BLDG E-12</u>		PROJECT NO. <u>W7500</u>										
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>												
<u>CFB / SHILO</u>		Time In: <u>09:00</u> Time Out: <u>16:30</u>												
WORK AREA: <u>SOUTH WING</u>		No. of Workers Reported: <u>5</u>												
WORK IN PROGRESS:														
<u>1. SECOND FINAL VISUAL INSPECTION</u>														
<table border="0"> <tr> <td>1. AIR MONITORING <input checked="" type="checkbox"/></td> <td>4. NEGATIVE AIR <input checked="" type="checkbox"/></td> <td>7. WASTE HANDLING <input checked="" type="checkbox"/></td> </tr> <tr> <td>2. SITE ISOLATION <input type="checkbox"/></td> <td>5. WORKER PROTECTION <input checked="" type="checkbox"/></td> <td>8. CLEAN-UP <input checked="" type="checkbox"/></td> </tr> <tr> <td>3. FACILITIES/EQUIPMENT <input type="checkbox"/></td> <td>6. DUST SUPPRESSION <input checked="" type="checkbox"/></td> <td>9. OTHER <input type="checkbox"/></td> </tr> </table>						1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input checked="" type="checkbox"/>	7. WASTE HANDLING <input checked="" type="checkbox"/>	2. SITE ISOLATION <input type="checkbox"/>	5. WORKER PROTECTION <input checked="" type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>	3. FACILITIES/EQUIPMENT <input type="checkbox"/>	6. DUST SUPPRESSION <input checked="" type="checkbox"/>	9. OTHER <input type="checkbox"/>
1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input checked="" type="checkbox"/>	7. WASTE HANDLING <input checked="" type="checkbox"/>												
2. SITE ISOLATION <input type="checkbox"/>	5. WORKER PROTECTION <input checked="" type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>												
3. FACILITIES/EQUIPMENT <input type="checkbox"/>	6. DUST SUPPRESSION <input checked="" type="checkbox"/>	9. OTHER <input type="checkbox"/>												
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)								
1.														
						ATTENTION REQUIRED								
1.1 AIR MONITORING: FINAL AIR CLEARANCE WILL BE CONDUCTED FOLLOWING APPLICATION OF SEALANT AND A SUFFICIENT SETTLING PERIOD.														
2.0 SITE ISOLATION: NO CONCERNS														
3.0 FACILITIES/EQUIPMENT: NO COMMENT														
4.0 NEGATIVE AIR: NEGATIVE AIR PRESSURE IS BEING MAINTAINED, UNITS TO REMAIN IN OPERATION UNTIL FINAL AIR														

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: Mr. CHARLIE ABBOTT	PROJECT: BLDG E-12 SOUTH WING	PROJECT NO. W7500	
BCE CFB/SHILO	INSPECTOR: DION TARASOFF		
		ATTENTION REQUIRED	
5.0 WORKER PROTECTION: ALL WORKERS EQUIPED WITH 1/2 FACE RESPIRATORS AND DISPOSABLE COVERALLS.		INFO	
6.0 DUST SUPPRESSION: NO CONCERN.			
7.0 WASTE HANDLING: NO CONCERN.			
8.0 CLEAN-UP: THE NOTED DEFICIENCIES IN YESTERDAY'S REPORT # 11 ITEM 8 HAD BEEN ADDRESSED AND CLEANED.			
8.1 A FEW MINOR DEFICIENCIES WERE NOTED DURING THE SECOND FINAL VISUAL INSPECTIONS POWER VAL ADDRESSED THE CONCERNS IMMEDIATELY.			
9.0 POWER VAL WAS GIVEN PERMISSION TO PROCEED WITH THE APPLICATION OF SEALANT AT THIS TIME.			
9.1 AIR SAMPLES FOR FINAL AIR CLEARANCE WILL BE TAKEN TOMORROW MORNING.			
9.2 FURTHER INVESTIGATION INTO THE EAVES OF THE BUILDING VIA SOFFIT REMOVAL IN A SERIES OF LOCATIONS IS RECOMMENDED. ALL VISIBLE DEBRIS HAS BEEN REMOVED FROM THE INSIDE BUT THERE IS A SMALL SPACE THAT MATERIAL MAY <sup>HAVE</sup> BLOWN THROUGH INTO THE EAVES OF THE BUILDING.			
SIGNED: <i>Dion Tarasoff</i>			
DATE: 24/07/96			
REPORT NO.: 12			
PAGE: 292			

TO: <u>MR. CHARLIE ABBOTT</u>		PROJECT: <u>BDG E-12</u>		PROJECT NO. <u>W7500</u>																																															
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>																																																	
<u>CFB / SHILO</u>		Time In: <u>07:00</u> Time Out: <u>14:30</u>																																																	
WORK AREA: <u>SOUTH WING</u>		No. of Workers Reported: <u>2</u>																																																	
WORK IN PROGRESS:																																																			
<u>1. FINAL AIR CLEARANCE</u>																																																			
<u>2. TEAR DOWN</u>																																																			
<table style="width: 100%; border: none;"> <tr> <td style="width: 33%;">1. AIR MONITORING <input checked="" type="checkbox"/></td> <td style="width: 33%;">4. NEGATIVE AIR <input type="checkbox"/></td> <td style="width: 33%;">7. WASTE HANDLING <input type="checkbox"/></td> </tr> <tr> <td>2. SITE ISOLATION <input type="checkbox"/></td> <td>5. WORKER PROTECTION <input type="checkbox"/></td> <td>8. CLEAN-UP <input checked="" type="checkbox"/></td> </tr> <tr> <td>3. FACILITIES/EQUIPMENT <input type="checkbox"/></td> <td>6. DUST SUPPRESSION <input type="checkbox"/></td> <td>9. OTHER <input type="checkbox"/></td> </tr> </table>					1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input type="checkbox"/>	7. WASTE HANDLING <input type="checkbox"/>	2. SITE ISOLATION <input type="checkbox"/>	5. WORKER PROTECTION <input type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>	3. FACILITIES/EQUIPMENT <input type="checkbox"/>	6. DUST SUPPRESSION <input type="checkbox"/>	9. OTHER <input type="checkbox"/>																																						
1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input type="checkbox"/>	7. WASTE HANDLING <input type="checkbox"/>																																																	
2. SITE ISOLATION <input type="checkbox"/>	5. WORKER PROTECTION <input type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>																																																	
3. FACILITIES/EQUIPMENT <input type="checkbox"/>	6. DUST SUPPRESSION <input type="checkbox"/>	9. OTHER <input type="checkbox"/>																																																	
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 5%;">SAMPLE NO.</th> <th style="width: 10%;">PUMP NO.</th> <th style="width: 10%;">TIME TAKEN</th> <th style="width: 10%;">DURATION (Min.)</th> <th style="width: 10%;">VOLUME SAMPLED (Litres)</th> <th style="width: 40%;">DESCRIPTION OF SAMPLE</th> <th style="width: 15%;">RESULTS (Fibres/mL)</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>77987</td> <td>6268</td> <td>7:25</td> <td>145</td> <td>2192</td> <td>CLEARANCE - EAST END OF SOUTH WING</td> <td>&lt;0.01</td> </tr> <tr> <td></td> <td>77988</td> <td>6270</td> <td>7:27</td> <td>150</td> <td>1859</td> <td>CLEARANCE - WEST END OF SOUTH WING</td> <td>&lt;0.01</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>					SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)	1.	77987	6268	7:25	145	2192	CLEARANCE - EAST END OF SOUTH WING	<0.01		77988	6270	7:27	150	1859	CLEARANCE - WEST END OF SOUTH WING	<0.01																								
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)																																													
1.	77987	6268	7:25	145	2192	CLEARANCE - EAST END OF SOUTH WING	<0.01																																												
	77988	6270	7:27	150	1859	CLEARANCE - WEST END OF SOUTH WING	<0.01																																												
<div style="display: flex; justify-content: space-between;"> <div style="width: 85%;"> <p><b>1.1 Air Monitoring:</b> Two PCM AIR SAMPLES WERE COLLECTED FOR FINAL AIR CLEARANCE. TEST RESULTS SHOWED FIBRE LEVELS BELOW THE CLEARANCE LEVEL OF 0.01 THEREFORE AIR CLEARANCE WAS GRANTED.</p> <p><b>1.2 POWER VAC</b> WAS GIVEN APPROVAL TO PROCEED WITH DEMOBILIZATION OF THE SOUTH WING HOARDINGS.</p> <p><b>0 CLEAN-UP:</b> DURING THE LOCK-DOWN PROCEDURE SMALL PIECES OF DEBRIS HAD BEEN BLOWN OUT. THE CONTRACTOR WAS INSTRUCTED TO MOP-UP ALL DEBRIS.</p> </div> <div style="width: 10%; text-align: center; font-weight: bold;">ATTENTION REQUIRED</div> </div>																																																			
SIGNED: <u>[Signature]</u> DATE: <u>25/07/96</u> REPORT NO: <u>13</u> PAGE: <u>101</u>																																																			

TO: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12		PROJECT NO. W7500		
BASE CONSTRUCTION ENGINEERING		INSPECTOR: DION TARASOFF				
CFB / SHILO		Time In: 09:00		Time Out: 16:00		
WORK AREA: SOUTH WING / NORTH WING		No. of Workers Reported: 2				
WORK IN PROGRESS:						
1. DEMOBILIZATION OF SOUTH WING HOARDING						
2. MOBILIZATION OF NORTH WING FOR REMOVAL						
1. AIR MONITORING <input type="checkbox"/>		4. NEGATIVE AIR <input checked="" type="checkbox"/>		7. WASTE HANDLING <input type="checkbox"/>		
2. SITE ISOLATION <input checked="" type="checkbox"/>		5. WORKER PROTECTION <input checked="" type="checkbox"/>		8. CLEAN-UP <input checked="" type="checkbox"/>		
3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>		6. DUST SUPPRESSION <input type="checkbox"/>		9. OTHER <input type="checkbox"/>		
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1.						
						ATTENTION REQUIRED
2.0 SITE ISOLATION: POWER VAC SETTING UP NORTH WING FOR ASBESTOS REMOVAL AND CLEAN-UP.						
3.0 FACILITIES/EQUIPMENT: CONSTRUCTION OF WASTE HANDLING FACILITY IN THE NORTH WING UNDERWAY.						
4.0 NEGATIVE AIR: THE NEGATIVE AIR UNITS HAVE BEEN MOVED FROM THE SOUTH WING AND INSTALLED FOR OPERATION IN THE NORTH WING.						
SIGNED: [Signature]						
DATE: 2/12/01						
REPORT NO: 1						
PAGE: 1 of 2						

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <b>MR. CHARLIE ABBOTT</b>	PROJECT: <b>BLDG E-12</b>	PROJECT NO. <b>W5500</b>
<b>BCE CFB/SHILO</b>	INSPECTOR: <b>DION TARASOFF</b>	
		ATTENTION REQUIRED
50 WORKER PROTECTION: WORKERS IN THE CONTAMINATED AREA OF THE NORTH WING ARE EQUIPPED WITH DISPOSABLE COVERALLS & 1/2 FACE RESPIRATORS.		
80 CLEAN-UP: DURING DEMOBILIZATION OF THE SOUTH WING, SMALL AMOUNTS OF DEBRIS WAS PRESENT BENEATH THE POLY HOARDING. POWER VAC WAS INSTRUCTED TO HEPA VACUUM AND WET WIPE THESE AREA.		
SIGNED: <i>Dion Tarasoff</i>		DATE: 26/07/96
		REPORT NO.: 14
		PAGE: 2 of 2

TO: MR CHARLIE ABBOT		PROJECT: CFB SHILO BLDG. E-12		PROJECT NO. W7500			
BASE CONSTRUCTION ENGINEERING		INSPECTOR: EDWIN WOOSTER					
CFB SHILO		Time In: 12:30      Time Out: 16:30					
WORK AREA: EAST WING		No. of Workers Reported: 6					
WORK IN PROGRESS:							
PRELIMINARY PREPERATION							
<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> 1. AIR MONITORING <input type="checkbox"/>  2. SITE ISOLATION <input checked="" type="checkbox"/>  3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> </div> <div style="width: 45%;"> 4. NEGATIVE AIR <input type="checkbox"/>  5. WORKER PROTECTION <input checked="" type="checkbox"/>  6. DUST SUPPRESSION <input checked="" type="checkbox"/> </div> <div style="width: 45%;"> 7. WASTE HANDLING <input checked="" type="checkbox"/>  8. CLEAN-UP <input checked="" type="checkbox"/>  9. OTHER <input type="checkbox"/> </div> </div>							
1.	SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
<div style="border: 1px solid black; padding: 5px;"> <p>2.0 SITE ISOLATION: WORKERS ARE PROCEEDING TO INSTALL A RIPPROOF POLY SEAL OVER THE RIDGE VENT ALONG THE ROOF.</p> <p>3.0 FACILITIES/EQUIPMENT: WORKERS ARE PROCEEDING TO BUILD THE WASTE TRANSFER FACILITIES.</p> <p>4.0 NEGATIVE AIR: THE EAST WING IS BEING MAINTAINED UNDER GOOD NEGATIVE PRESSURE.</p> </div>							
							ATTENTION REQUIRED
SIGNED:							DATE: 96/07/79      REPORT NO.: 15      PAGE: 1 OF 2

PAGE: 2 of 2

**PINCHIN**  
 ENVIRONMENTAL  
 CONSULTANTS LTD.

**INSPECTION REPORT**

 Suite 203 - 698 Corydon Avenue  
 Winnipeg, Manitoba R3M 0X9  
 Bus: (204) 452-0983 Fax: (204) 453-0783

TO: MR CHARLIE ABBOT		PROJECT: CFB SHILO Bldg E12		PROJECT NO. W7500		
BASE CONSTRUCTION ENGINEERING		INSPECTOR: EDWIN WOOSTER				
		Time In: 08:00 Time Out: 16:45				
WORK AREA: EAST WING		No. of Workers Reported: 7				
WORK IN PROGRESS:						
PRELIMINARY PREPERATION						
1. AIR MONITORING <input type="checkbox"/> 4. NEGATIVE AIR <input checked="" type="checkbox"/> 7. WASTE HANDLING <input checked="" type="checkbox"/> 2. SITE ISOLATION <input checked="" type="checkbox"/> 5. WORKER PROTECTION <input checked="" type="checkbox"/> 8. CLEAN-UP <input checked="" type="checkbox"/> 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> 6. DUST SUPPRESSION <input checked="" type="checkbox"/> 9. OTHER <input type="checkbox"/>						
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1.						
2.0 SITE ISOLATION: WORKERS HAVE COMPLETED INSTALLATION OF THE RIDGE VENT SEAL.						ATTENTION REQUIRED
3.0 FACILITIES/EQUIPMENT: WORKERS ARE CONTINUING TO BUILD THE WASTE TRANSFER.						
4.0 NEGATIVE AIR: THE SITE IS BEING MAINTAINED UNDER GOOD NEGATIVE PRESSURE.						
5.0 WORKER PROTECTION: WORKERS ARE USING PROPER PERSONAL PROTECTIVE EQUIPMENT.						
DUST SUPPRESSION: NO CONCERNS TO NOTE.						
7.0 WASTE HANDLING: N/A AT PRESENT.						
8.0 CLEAN-UP: SITE IS BEING MAINTAINED IN A NEAT & ORDERLY STATE.						
SIGNED: <i>[Signature]</i> DATE: 96/07/30 REPORT NO.: 16 PAGE: 1 of 1						

TO: MR CHARLIE ABBOT		PROJECT: CFB SHILO BUILDING E12		PROJECT NO. W7500																			
BASE CONSTRUCTION ENGINEERING		INSPECTOR: EDWIN WOOSTER																					
CFB SHILO		Time In: 08:00		Time Out: 15:30																			
WORK AREA: EAST WING		No. of Workers Reported: 8																					
WORK IN PROGRESS:																							
- PREP INSPECTION (PASSED)																							
- CEILING DETERIORATION & CLEAN-UP																							
<table style="width: 100%;"> <tr> <td>1. AIR MONITORING</td><td><input checked="" type="checkbox"/></td> <td>4. NEGATIVE AIR</td><td><input checked="" type="checkbox"/></td> <td>7. WASTE HANDLING</td><td><input checked="" type="checkbox"/></td> </tr> <tr> <td>2. SITE ISOLATION</td><td><input checked="" type="checkbox"/></td> <td>5. WORKER PROTECTION</td><td><input checked="" type="checkbox"/></td> <td>8. CLEAN-UP</td><td><input checked="" type="checkbox"/></td> </tr> <tr> <td>3. FACILITIES/EQUIPMENT</td><td><input checked="" type="checkbox"/></td> <td>6. DUST SUPPRESSION</td><td><input checked="" type="checkbox"/></td> <td>9. OTHER</td><td><input type="checkbox"/></td> </tr> </table>						1. AIR MONITORING	<input checked="" type="checkbox"/>	4. NEGATIVE AIR	<input checked="" type="checkbox"/>	7. WASTE HANDLING	<input checked="" type="checkbox"/>	2. SITE ISOLATION	<input checked="" type="checkbox"/>	5. WORKER PROTECTION	<input checked="" type="checkbox"/>	8. CLEAN-UP	<input checked="" type="checkbox"/>	3. FACILITIES/EQUIPMENT	<input checked="" type="checkbox"/>	6. DUST SUPPRESSION	<input checked="" type="checkbox"/>	9. OTHER	<input type="checkbox"/>
1. AIR MONITORING	<input checked="" type="checkbox"/>	4. NEGATIVE AIR	<input checked="" type="checkbox"/>	7. WASTE HANDLING	<input checked="" type="checkbox"/>																		
2. SITE ISOLATION	<input checked="" type="checkbox"/>	5. WORKER PROTECTION	<input checked="" type="checkbox"/>	8. CLEAN-UP	<input checked="" type="checkbox"/>																		
3. FACILITIES/EQUIPMENT	<input checked="" type="checkbox"/>	6. DUST SUPPRESSION	<input checked="" type="checkbox"/>	9. OTHER	<input type="checkbox"/>																		
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres. mL)																	
1.	77990	9082	11:10	120	386	PERIMETER - PHASE 2	20.05																
	77992	9082	14:30	120	386	PERIMETER - PHASE 2	20.05																
<b>ATTENTION REQUIRED</b>																							
2.0 SITE ISOLATION: VISUAL INSPECTION INDICATED THAT THE WORK AREA HAS BEEN PROPERLY ISOLATED.																							
3.0 FACILITIES/EQUIPMENT: <del>THE</del> REQUIRED EQUIPMENT IS ON SITE & APPEARS TO BE IN GOOD OPERATING CONDITION.																							
3.1 WORKER & WASTE DECAYS HAVE BEEN PROPERLY CONSTRUCTED.																							
4.0 NEGATIVE AIR: THE WORK AREA HAS BEEN PLACED UNDER GOOD NEGATIVE PRESSURE.																							

**PINCHIN**  
& ASSOCIATES LTD

# INSPECTION REPORT

698 Corydon Avenue, Suite 203  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO:	PROJECT:	PROJECT NO.
MR CHARLIE ARBOT	CFB SHILO BLDG E12	W7500
BASE CONSTRUCTION ENGINEERING	INSPECTOR:	
	EDWIN WOOSTER	

5.0 WORKER PROTECTION: WORKERS ARE USING PAPR'S, RUBBER BOOTS & DISPOSABLE COVERALLS. NO CONCERNS TO NOTE.

6.0 DUST SUPPRESSION: NO CONCERNS TO NOTE.

7.0 WASTE HANDLING: N/A AT PRESENT

8.0 CLEAN-UP: AT APPROX. 09:30 POWER VAC WAS AUTHORIZED TO PROCEED WITH CEILING DEMOLITION. CLEAN-UP IS ONGOING AS WORK PROGRESSES.

ATTENTION  
REQUIRED

SIGNED:

DATE: 06/07/31

REPORT NO.: 17

PAGE: 2 of 2

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: MR CHARLIE ABBOTT	PROJECT: CFB SHILO Bldg E12	PROJECT NO. W7500
BASE CONSTRUCTION ENGINEERING	INSPECTOR: E. WOOSTER	
CFB SHILO	Time In: 08:00	Time Out: 14:30
WORK AREA: PHASE 3	No. of Workers Reported: 4	
WORK IN PROGRESS:		

CEILING DEMOLITION & CLEAN-UP.

- |                                                             |                                                          |                                                       |
|-------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------|
| 1. AIR MONITORING <input checked="" type="checkbox"/>       | 4. NEGATIVE AIR <input checked="" type="checkbox"/>      | 7. WASTE HANDLING <input checked="" type="checkbox"/> |
| 2. SITE ISOLATION <input checked="" type="checkbox"/>       | 5. WORKER PROTECTION <input checked="" type="checkbox"/> | 8. CLEAN-UP <input checked="" type="checkbox"/>       |
| 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> | 6. DUST SUPPRESSION <input checked="" type="checkbox"/>  | 9. OTHER <input type="checkbox"/>                     |

SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)	
1.	77995	9082	09:40	120	386	PERIMETER - PHASE 2	VOID - PUMP FAILURE
	77996	7827	13:10	10 <del>120</del>	21	AREA - PHASE 3	5.7
	77997	7827	13:40	180	374	PERIMETER - PHASE 2	2005
							ATTENTION REQUIRED
2.0	SITE ISOLATION: THE WORK AREA REMAINS PROPERLY ISOLATED.						
3.0	FACILITIES/EQUIPMENT: FACILITIES ARE BEING MAINTAINED IN A NEAT & ORDERLY STATE.						
4.0	NEGATIVE AIR: THE SITE IS BEING MAINTAINED UNDER GOOD NEGATIVE PRESSURE.						

SIGNED: 

DATE: 06/10/04

REPORT NO.: 10

PAGE: 1

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: MR. CHARLIE ABBOTT	PROJECT: CFB SHILO BLDG ER2	PROJECT NO. W7500
<del>CFB</del> CFB SHILO	INSPECTOR: E. WOOSTER	


ATTENTION  
REQUIRED

5.0 WORKER PROTECTION: WORKERS ARE USING PROPER  
PERSONAL PROTECTIVE EQUIPMENT.

6.0 DUST SUPPRESSION: WORKERS ARE WETTING DOWN  
THE VERMILULITE AS THEY PROCEED.

7.0 WASTE HANDLING: NO CONCERNS TO NOTE.

8.0 CLEAN-UP: IS ONGOING AS WORK PROGRESSES.





SIGNED: 

DATE: 6/08/01

REPORT NO.: 18

PAGE: 2 of 2

PAGE- 60

TO: MR. CHARLIE ABBOTT		PROJECT: CFB SHILO BLDG E12		PROJECT NO. W7500		
CFB SHILO		INSPECTOR: E. WOOSTER				
				ATTENTION REQUIRED		
5.0 WORKER PROTECTION: WORKERS ARE USING PROPER PERSONAL PROTECTIVE EQUIPMENT.						
6.0 DUST SUPPRESSION: NO CONCERNS TO NOTE.						
7.0 WASTE HANDLING: N/A AT PRESENT.						
8.0 CLEAN-UP: WORKERS HAVE COMPLETED APPROX. 98% OF CEILING DEMOLITION & ARE PROCEEDING TO CLEAN-UP DEBRIS.						
						
SIGNED: 				DATE: 96/08/02	REPORT NO.: 19	PAGE: 2 of 2



**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: <u>MR. CHARLIE ABBOTT</u>		PROJECT: <u>BLDG E-12</u>	PROJECT NO. <u>W7500</u>
<u>BCE CFB/SHILO</u>		INSPECTOR: <u>DION TARASOFF</u>	
			ATTENTION REQUIRED
6.0 DUST SUPPRESSION: GOOD DUST SUPPRESSION METHODS BEING USED, NO CONCERNS AT THIS TIME.			
7.0 WASTE HANDLING: WASTE TRANSFER BEING CONDUCTED TODAY, WASTE BEING TRANSFERRED TO BASE DUMPING SITE.			
8.0 CLEAN-UP: CONTINUED CLEANING OF WORK AREA, DEMOLITION OF CEILING 100% COMPLETE.			
SIGNED: <u>Dion Tarasoff</u>			DATE: <u>Aug 6/06</u>
REPORT NO.: <u>20</u>			PAGE: <u>292</u>



**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.


# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: MR. CHARLIE ABBOTT. BCE CF3/SHLO	PROJECT: BLDG E-12 - NORTH WING INSPECTOR: DION TARASOFF	PROJECT NO. W7500
-----------------------------------------	-------------------------------------------------------------	----------------------

- |                                                                                                                                                                              | ATTENTION<br>REQUIRED |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|
| 4.0 NEGATIVE AIR: SUFFICIENT NEGATIVE AIR PRESSURE BEING MAINTAINED. NO CONCERNS.                                                                                            |                       |
| 5.0 WORKER PROTECTION: ALL WORKERS NOTED AS BEING PROPERLY PROTECTED. NO CONCERNS.                                                                                           |                       |
| 6.0 DUST SUPPRESSION: AS NOTED IN ITEM #3 AN ADDITIONAL WATER LINE IS REQUIRED TO PROVIDE ADDITIONAL DUST SUPPRESSION.                                                       |                       |
| 7.0 WASTE HANDLING: POWER VAL HAS COMPLETED WASTE TRANSFER OF ALL MATERIAL GENERATED FROM BULK REMOVAL. ADDITIONAL BAGS WILL BE GENERATED DURING THE FINAL CLEANING PROCESS. |                       |
| 8.0 CONTRACTOR CONTINUES FINAL CLEANING, NO CONCERNS                                                                                                                         |                       |

SIGNED:



DATE: AUG 7/96

REPORT NO.: 21

PAGE: 2/27

<b>TO:</b> MR CHARLIE ABBOTT BASE CONSTRUCTION ENGINEERING CFB / SHILO		<b>PROJECT:</b> BLDG E-12 <b>INSPECTOR:</b> DION TARASOFF Time In: 08:30 Time Out: 16:30 No. of Workers Reported: - 8					
<b>WORK AREA:</b> NORTH WING - PH II							
<b>WORK IN PROGRESS:</b> - FINAL CLEANING							
<div style="display: flex; justify-content: space-between;"> <div style="width: 48%;">           1. AIR MONITORING <input checked="" type="checkbox"/>            2. SITE ISOLATION <input checked="" type="checkbox"/>            3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> </div> <div style="width: 48%;">           4. NEGATIVE AIR <input checked="" type="checkbox"/>            5. WORKER PROTECTION <input checked="" type="checkbox"/>            6. DUST SUPPRESSION <input checked="" type="checkbox"/> </div> <div style="width: 48%;">           7. WASTE HANDLING <input checked="" type="checkbox"/>            8. CLEAN-UP <input checked="" type="checkbox"/>            9. OTHER <input type="checkbox"/> </div> </div>							
I.	76558	9082	10:31	120	386	PERIMETER - ADJ. HALL TO NORTH WING	<0.05
	76559	9082	14:35	20	64	PERSONAL - ON WORKER HEPA VACUUMING	0.34
							ATTENTION REQUIRED
1.0 SITE ISOLATION: GOOD SITE ISOLATION NOTED, NO CONCERNS.							
3.0 FACILITIES / EQUIPMENT: POWER VAC BROUGHT A PRESSURE SPRAYER ON SITE TO PROVIDE ADDITIONAL DUST SUPPRESSION							
4.0 NEGATIVE AIR: SUFFICIENT NEGATIVE PRESSURE BEING PROVIDED BY FOUR UNITS IN OPERATION.							
<b>SIGNED:</b> <i>[Signature]</i> <b>DATE:</b> Aug 86 <b>REPORT NO.:</b> 22							

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: MR. CHARLIE ABBOTT	PROJECT: BLDG E-12	PROJECT NO. W1500
BCE CFB/SHINO	INSPECTOR: DION TARDOSOFF	
		ATTENTION REQUIRED
5.0 WORKER PROTECTION: WORKERS WEARING THE PROPER PERSONAL PROTECTIVE EQUIPMENT.		
6.0 DUST SUPPRESSION: THE ADDED PRESSURE SPRAYER CREATES A FINE MIST WHICH CONTROLS DUST LEVELS MORE EFFECTIVELY.		
7.0 WASTE HANDLING: N/A		
8.0 CLEAN-UP: CONTINUED FINAL CLEANING, POWER VAC CONCENTRATING ON CLEANING THE RAFTERS AT PRESENT.		
SIGNED: A. J. M.		DATE: 06/10/04
REPORT NO. 22		PAGE: 41

# PINCHIN

ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: <u>MR. CHARLIE ABBOTT</u>		PROJECT: <u>BLDG E-12</u>		PROJECT NO. <u>N1500</u>			
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>					
<u>CFB / SHILO</u>		Time In: <u>08:30</u> Time Out: <u>16:30</u>					
WORK AREA: <u>NORTH WING - PH II</u>		No. of Workers Reported: <u>7 (a.m.)</u> <u>5 (p.m.)</u>					
WORK IN PROGRESS:							
<u>- FINAL CLEANING</u>							
1. AIR MONITORING <input checked="" type="checkbox"/> 4. NEGATIVE AIR <input checked="" type="checkbox"/> 7. WASTE HANDLING <input checked="" type="checkbox"/> 2. SITE ISOLATION <input type="checkbox"/> 5. WORKER PROTECTION <input checked="" type="checkbox"/> 8. CLEAN-UP <input checked="" type="checkbox"/> 3. FACILITIES/EQUIPMENT <input type="checkbox"/> 6. DUST SUPPRESSION <input checked="" type="checkbox"/> 9. OTHER <input type="checkbox"/>							
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)	
1.	76560	9082	10:42	20	64	PERSONAL - ON WORKER CLEANING FLOOR	<0.3
	76561	9082	13:09	120	386	BACK OF NORTH AND PERIMETER - SOUTH LINK ADJ SHOWERS	<0.05
2.0 SITE ISOLATION: A FEW MINOR REPAIRS REQUIRED ON THE PERIMETER HOARDING.  2.1 THE EXCESS OF WATER ON THE FLOOR MUST BE BAGGED OR CONTAINED SO THAT IT DOESN'T LEAK FROM THE BUILDING.  3.0 FACILITIES/EQUIPMENT: NO CONCERNS.							ATTENTION REQUIRED

SIGNED:         DATE: 6/16/04 REPORT NO.    PAGE

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: <b>MR. CHARLIE ABBOTT</b>	PROJECT: <b>BLOG E-12 NORTH WING</b>	PROJECT NO. <b>W7500</b>
<b>BCE CFB/SHILO</b>	INSPECTOR: <b>DION TARASOFF</b>	
		ATTENTION REQUIRED
4.0 <b>NEGATIVE AIR: ALL UNITS MUST REMAIN IN OPERATION AT ALL TIMES TO PROVIDE SUFFICIENT NEGATIVE PRESSURE.</b>		<b>P.V.</b>
4.1 <b>THE CONTRACTOR WAS INSTRUCTED TO REPLACE THE PRE-FILTER ON ALL NEGATIVE AIR UNITS.</b>		
5.0 <b>WORKER PROTECTION: ALL WORKERS EQUIPPED WITH PAPRS AND DISPOSABLE COVERALLS.</b>		
6.0 <b>DUST SUPPRESSION: DUST LEVELS ARE BEING KEPT TO A MINIMUM BY THE USE OF THE PRESSURE SPRAYER. NO CONCERNS.</b>		
7.0 <b>WASTE HANDLING: NO CONCERNS</b>		
8.0 <b>CLEAN-UP: THE AREA IN FRONT AND LEADING TO THE WORKER DECONTAMINATION FACILITY REQUIRES CLEAN-UP. THIS AREA MUST BE KEPT CLEAN AT ALL TIME TO PREVENT THE ASBESTOS DEBRIS FROM BEING DRAGGED THROUGH THE SHOWER.</b>		
9.1 <b>THE SHOWER FACILITY AND CLEANROOM BOTH REQUIRE A THOROUGH CLEANING AND DISINFECTING.</b>		<b>P.V.</b>
SIGNED: <b>Dion Tarasoff</b> DATE: <b>AUG 8/96</b> REPORT NO.: <b>13</b> PAGE: <b>2-72</b>		

SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1.	76565	9082	14:15	30	96 PERSONAL-ON WORKER VACUUMING	<0.2
2.0 SITE ISOLATION: CONTRACTOR MAINTAINING GOOD SITE ISOLATION , NO CONCERNS.						ATTENTION REQUIRED
3.0 FACILITIES / EQUIPMENT : THE MAIN POWER SUPPLY OPERATING THE GROUND FAULT SUPPLY PANEL WAS OVERLOADED AND TRIPPED THE BREAKER AT APPROXIMATELY 11:45 AM. TODAY . ADDITIONAL HEPA VACUIMS IN OPERATION TODAY DUE TO THE LARGER CREW APPEARS TO HAVE CAUSED THE BREAKER TO TRIP.						

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: Mr. CHARLIE ABBOTT	PROJECT: BLDG E-12	PROJECT NO. W1500
BCE: CFB/SHILO	INSPECTOR: DION TARASOFF	

ATTENTION  
REQUIRED

3.1 All WORKERS INSIDE THE AREA WAS STOPPED  
UNTIL POWER WAS RESTORED.

3.2 THE POWER FAILURE ALSO CAUSED THE NEGATIVE  
AIR UNITS TO SHUT-DOWN, THE CONTRACTOR WAS  
INSTRUCTED TO SEAL THE ~~DOOR~~ POLY DOORS IN  
BOTH WORKER AND WASTE DECKS TO PREVENT  
THE ESCAPE OF ANY AIRBORNE FIBRES.

4.0 NEGATIVE AIR: ONCE POWER WAS RESTORED NEGATIVE  
AIR WAS ALSO RESTORED.

5.0 WORKER PROTECTION: All WORKERS PROPERLY PROTECTED

6.0 DUST SUPPRESSION: HEPA VACUUMS AND WATER SPRAYER  
BEING USED TO CONTROL DUST LEVELS.

7.0 WASTE HANDLING: WASTE GENERATED FROM FINAL  
CLEANING WAS PASSED OUT OF THE AREA TODAY.

8.0 CLEAN-UP: CONTINUED FINAL CLEAN-UP.

SIGNED: *Dion Tarasoff*

DATE: Aug 12/04

REPORT NO.: 74

PAGE: 1 of 1


# PINCHIN

ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: <u>MR. CHARLIE ABBOTT</u>		PROJECT: <u>BLDG E-12</u>		PROJECT NO. <u>W7500</u>										
<u>BASE CONSTRUCTION ENGINEERING</u>		INSPECTOR: <u>DION TARASOFF</u>												
<u>CFB / SHILO</u>		Time In: <u>08:30</u> Time Out: <u>16:30</u>												
WORK AREA: <u>NORTH WING PH II</u>		No. of Workers Reported: <u>9</u>												
WORK IN PROGRESS:														
<u>- FINAL CLEANING</u>														
<table border="0"> <tr> <td>1. AIR MONITORING <input checked="" type="checkbox"/></td> <td>4. NEGATIVE AIR <input checked="" type="checkbox"/></td> <td>7. WASTE HANDLING <input checked="" type="checkbox"/></td> </tr> <tr> <td>2. SITE ISOLATION <input checked="" type="checkbox"/></td> <td>5. WORKER PROTECTION <input checked="" type="checkbox"/></td> <td>8. CLEAN-UP <input checked="" type="checkbox"/></td> </tr> <tr> <td>3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/></td> <td>6. DUST SUPPRESSION <input checked="" type="checkbox"/></td> <td>9. OTHER <input type="checkbox"/></td> </tr> </table>						1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input checked="" type="checkbox"/>	7. WASTE HANDLING <input checked="" type="checkbox"/>	2. SITE ISOLATION <input checked="" type="checkbox"/>	5. WORKER PROTECTION <input checked="" type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>	3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>	6. DUST SUPPRESSION <input checked="" type="checkbox"/>	9. OTHER <input type="checkbox"/>
1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input checked="" type="checkbox"/>	7. WASTE HANDLING <input checked="" type="checkbox"/>												
2. SITE ISOLATION <input checked="" type="checkbox"/>	5. WORKER PROTECTION <input checked="" type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>												
3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>	6. DUST SUPPRESSION <input checked="" type="checkbox"/>	9. OTHER <input type="checkbox"/>												
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)								
1. <u>76571</u>	<u>9082</u>	<u>13:10</u>	<u>20</u>	<u>64</u>	<u>PERSONAL-ON WORKER VOLUMING RASTERS</u>	<u>&lt;0.3</u>								
<u>76572</u>	<u>9082</u>	<u>13:37</u>	<u>120</u>	<u>380</u>	<u>AREA-IN CORRIDOR DURING CLEANING</u>	<u>&lt;0.3</u>								
						ATTENTION REQUIRED								
<u>2.0 SITE ISOLATION: THE PLYWOOD SHEETING COVERING</u> <u>A DOORWAY OPENING REQUIRED EXTRA SEALING.</u> <u>ADDITIONAL NAILS REQUIRED TO SECURE THE</u> <u>PLYWOOD IN PLACE.</u>														
<u>3.0 FACILITIES / EQUIPMENT: POWER VAC HAS BROUGHT</u> <u>2 PORTABLE POWER PLANTS ON SITE TO RELIEVE</u> <u>THE DEMAND ON THE EXISTING POWER SUPPLY.</u> <u>THIS HAS BEEN DONE TO <del>RED</del> AVOID <sup>ANOTHER</sup> POWER</u> <u>FAILURE.</u>														
SIGNED: <u>Dion Tarasoff</u> DATE: <u>AUG 13 / 96</u> REPORT NO.: <u>25</u> PAGE: <u>182</u>														

10: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12	PROJECT NO. W7500
BCE - CER/SHILO		INSPECTOR: DION TARASOFF	
			ATTENTION REQUIRED
4.0	NEGATIVE AIR: SUFFICIENT NEGATIVE AIR PRESSURE NOTED.		
5.0	WORKER PROTECTION: ALL WORKERS PROPERLY PROTECTED.		
6.0	DUST SUPPRESSION: NO CONCERN.		
7.0	WASTE HANDLING: NO CONCERN.		
10.0	CLEAN-UP: APPROXIMATELY 80% OF FINAL CLEAN-UP HAS BEEN COMPLETED. POWER VAC HAS REQUESTED A FINAL VISUAL INSPECTION FOR TOMORROW AFTERNOON.		
			
SIGNED: Dion Tarasoff		DATE: Apr 13/96	REPORT NO.: 25 PAGE: 2 of 2

# PINCHIN

ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: <u>MR. CHARLIE ARBUTT</u>				PROJECT: <u>Bldg E-12</u>		PROJECT NO. <u>W1560</u>										
<u>BASE CONSTRUCTION ENGINEERING</u>				INSPECTOR: <u>DION TARDIFF</u>												
<u>CPB / SHILO</u>				Time In: <u>08:30</u> Time Out: <u>16:30</u>												
WORK AREA: <u>NORTH Wing - PH II</u>				No. of Workers Reported: <u>- 8</u>												
WORK IN PROGRESS:																
<u>- FINAL CLEANING</u>																
<u>- FINAL VISUAL INSPECTION</u>																
<table border="0"> <tr> <td>1. AIR MONITORING <input checked="" type="checkbox"/></td> <td>4. NEGATIVE AIR <input checked="" type="checkbox"/></td> <td>7. WASTE HANDLING <input checked="" type="checkbox"/></td> </tr> <tr> <td>2. SITE ISOLATION <input checked="" type="checkbox"/></td> <td>5. WORKER PROTECTION <input checked="" type="checkbox"/></td> <td>8. CLEAN-UP <input checked="" type="checkbox"/></td> </tr> <tr> <td>3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/></td> <td>6. DUST SUPPRESSION <input checked="" type="checkbox"/></td> <td>9. OTHER <input checked="" type="checkbox"/></td> </tr> </table>								1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input checked="" type="checkbox"/>	7. WASTE HANDLING <input checked="" type="checkbox"/>	2. SITE ISOLATION <input checked="" type="checkbox"/>	5. WORKER PROTECTION <input checked="" type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>	3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>	6. DUST SUPPRESSION <input checked="" type="checkbox"/>	9. OTHER <input checked="" type="checkbox"/>
1. AIR MONITORING <input checked="" type="checkbox"/>	4. NEGATIVE AIR <input checked="" type="checkbox"/>	7. WASTE HANDLING <input checked="" type="checkbox"/>														
2. SITE ISOLATION <input checked="" type="checkbox"/>	5. WORKER PROTECTION <input checked="" type="checkbox"/>	8. CLEAN-UP <input checked="" type="checkbox"/>														
3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/>	6. DUST SUPPRESSION <input checked="" type="checkbox"/>	9. OTHER <input checked="" type="checkbox"/>														
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)										
1.	76574	9082	14:23	20	64	PERSONAL - ON WORKER VALUING RAFTERS	<0.3									
2.0 SITE ISOLATION: GOOD SITE ISOLATION, NO COMMENT.							ATTENTION REQUIRED									
3.0 FACILITIES/EQUIPMENT: NO COMMENT																
4.0 NEGATIVE AIR: THE EXHAUST DUCTING ON TWO OF THE NEGATIVE AIR UNITS REQUIRED REPAIR. CONTRACTOR IMMEDIATELY ADDRESSED THIS CONCERN.																
5.0 WORKER PROTECTION: ALL WORKERS WEARING SUITS + RESPIRATORS.																
6.0 DUST SUPPRESSION: NO CONCERN.																
7.0 WASTE HANDLING: NO CONCERN.																
8.0 CLEAN-UP: THE FOLLOWING DEFICIENCIES WERE NOTED DURING FINAL VISUAL INSPECTION:																
8.1 ADDITIONAL CLEANING REQUIRED ON THE RAFTERS AND EAVES.																
SIGNED: <u>(Signature)</u> DATE: <u>June 11, 2004</u> REPORT NO. <u>11</u> PAGE: <u>11</u>																

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: <u>MR. CHARLIE ABBOTT</u>	PROJECT: <u>Bldg E-12</u>	PROJECT NO. <u>W1500</u>
<u>BCE / CFB-SHIL0</u>	INSPECTOR: <u>DION TARASOFF</u>	

8.2 SEVERAL PIECES OF FIBREGLASS INSULATION STILL  
REMAIN TO BE REMOVED.

ATTENTION  
REQUIRED

8.3 DEBRIS BEHIND THE RADIATORS IN EACH ROOM  
REQUIRES CLEANING.

8.4 THE CLOSETS IN EACH ROOM REQUIRE CLEANING.

8.5 ALL THE EQUIPMENT REQUIRES ADDITIONAL CLEANING.

8.6 BOTH WASTE & WORKER WELON FACILITIES REQUIRE  
A THOROUGH CLEANING.

8.7 THE FLOOR OF THE WORK AREA ALSO REQUIRES  
ADDITIONAL CLEANING.

9.0 ONCE THE CONTRACTOR HAS COMPLETED THE  
ABOVE NOTED DEFICIENCIES A SECOND VISUAL INSPECTION  
WILL BE COMPLETED.

9.1 A SECOND VISUAL INSPECTION HAS BEEN REQUESTED  
FOR 1100 AM. AUG 15 / 96.

SIGNED: Dion Tarasoff

DATE: AUG 14 / 96

REPORT NO.: 26

PAGE: 1/2

**PINCHIN**  
 ENVIRONMENTAL  
 CONSULTANTS LTD.

**INSPECTION REPORT**

 Suite 203 - 698 Corydon Avenue  
 Winnipeg, Manitoba R3M 0X9  
 Bus: (204) 452-0983 Fax: (204) 475-4304

TO:	PROJECT:	PROJECT NO:
MR. CHARLIE ABBOTT	BLDG E-12	W 1500
BASE CONSTRUCTION ENGINEERING	INSPECTOR:	
CFB / SHILO	DION TARASOFF	
WORK AREA:	Time In:	Time Out:
NORTH Wing - PH II	08:30	16:30
WORK IN PROGRESS:	No. of Workers Reported:	
	8	

ADDRESSING NOTED DEFICIENCIES IN YESTERDAY'S REPORT.

- |                                                             |                                                          |                                                       |
|-------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------|
| 1. AIR MONITORING <input type="checkbox"/>                  | 4. NEGATIVE AIR <input checked="" type="checkbox"/>      | 7. WASTE HANDLING <input checked="" type="checkbox"/> |
| 2. SITE ISOLATION <input checked="" type="checkbox"/>       | 5. WORKER PROTECTION <input checked="" type="checkbox"/> | 8. CLEAN-UP <input checked="" type="checkbox"/>       |
| 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> | 6. DUST SUPPRESSION <input checked="" type="checkbox"/>  | 9. OTHER <input checked="" type="checkbox"/>          |


SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1.						
2.0					SITE ISOLATION: GOOD SITE ISOLATION BEING MAINTAINED.	ATTENTION REQUIRED
3.0					FACILITIES/EQUIPMENT: ALL REQUIRED EQUIPMENT ON SITE.	
4.0					NEGATIVE AIR: GOOD NEGATIVE AIR PRESSURE NOTED.	
5.0					WORKER PROTECTION: NO CONCERN.	
6.0					DUST SUPPRESSION: NO CONCERN.	
7.0					WASTE HANDLING: NO CONCERN.	
8.0					CLEAN-UP: POWER VAC CONTINUOUSLY CLEANING ALL DEFICIENCIES NOTED IN REPORT # 26 ITEM # 8.	
9.0					A SECOND FINAL VISUAL INSPECTION HAS BEEN REQUESTED FOR TOMORROW	
SIGNED: Dion Tarasoff DATE: Aug 15/96 REPORT NO.: 27 PAGE: 191						



**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

# INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO:	PROJECT:	PROJECT NO.
MR. CHARLIE ABBOTT	Bldg E-12	W7500
BCE - CFB/SHILO	INSPECTOR:	
	DION TARASOFF	
THE TWO WINGS, CONTRACTOR PROCEEDING TO CLEAN THESE AREAS.		ATTENTION REQUIRED
8.1 ONE SMALL SECTION OF PIPING WAS FOUND <del>STILL</del> STILL INSULATED WITH FIBREGLASS, CONTRACTOR WAS INSTRUCTED TO REMOVE THIS PRIOR TO LOCK DOWN.		
8.2 ALL OTHER CONCERNS NOTED IN REPORT #26 HAVE BEEN ADDRESSED.		
9.0 THE CONTRACTOR WAS GIVEN APPROVAL TO PROCEED WITH THE APPLICATION OF SEALANT UPON COMPLETION OF THE ABOVE NOTED DEFICIENCIES.		
9.1 IT WAS NOTED THAT DURING THE APPLICATION OF SEALANT IN PHASE I SMALL AMOUNTS OF VERMICULITE WERE DISLODGED FROM THE TIGHT CORNERS, THE CONTRACTOR HAS BEEN INSTRUCTED TO CLEAN ALL VISIBLE DEBRIS FROM FLOOR & WALLS UPON COMPLETING SEALANT APPLICATION OF PHASE II.		
9.2 AIR MONITORING FOR FINAL AIR CLEARANCE OF PHASE II OF BLDG E-12 WILL BE CONDUCTED MONDAY MORNING.		
		
SIGNED: <i>Dion Tarasoff</i> DATE: Aug 16/96 REPORT NO.: 28 PAGE: 2/2		

# PINCHIN

ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT


Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 453-0788

TO: MR. CHARLIE ABBOTT		PROJECT: BLDG E-12		PROJECT NO. W7500		
BASE CONSTRUCTION ENGINEERING		INSPECTOR: DION TARASOFF				
CFB / SHILO		Time In: 08:30 Time Out: 16:30				
WORK AREA: NORTH Wing - PH II		No. of Workers Reported: 5				
WORK IN PROGRESS:						
- FINAL AIR CLEARANCE						
- DEMOBILIZATION						
1. AIR MONITORING <input checked="" type="checkbox"/> 4. NEGATIVE AIR <input checked="" type="checkbox"/> 7. WASTE HANDLING <input checked="" type="checkbox"/> 2. SITE ISOLATION <input checked="" type="checkbox"/> 5. WORKER PROTECTION <input checked="" type="checkbox"/> 8. CLEAN-UP <input checked="" type="checkbox"/> 3. FACILITIES/EQUIPMENT <input checked="" type="checkbox"/> 6. DUST SUPPRESSION <input checked="" type="checkbox"/> 9. OTHER <input checked="" type="checkbox"/>						
SAMPLE NO.	PUMP NO.	TIME TAKEN	DURATION (Min.)	VOLUME SAMPLED (Litres)	DESCRIPTION OF SAMPLE	RESULTS (Fibres/mL)
1. 76577	6270	08:34	105	1920	CLEARANCE - CORRIDOR OF NORTH WING	<0.01
76578	6268	08:38	150	2268	CLEARANCE - LINK BETWEEN NTS WINGS	<0.01
1.1 AIR MONITORING: TWO PCM AIR SAMPLES WERE COLLECTED FOR FINAL AIR CLEARANCE OF BLDG E-12, PHASE II (NORTH WING AND LINK). THE AIR MONITORING RESULTS INDICATED FIBRE LEVEL BELOW THE OCCUPATIONAL EXPOSURE LIMIT.						ATTENTION REQUIRED
1.2 THE CONTRACTOR WAS GIVEN APPROVAL TO PROCEED WITH DEMOBILIZATION OF THE WORK AREA.						
2.0 SITE ISOLATION - N/A						
3.0 FACILITIES/EQUIPMENT: CONTRACTOR INSTRUCTED TO SEAL THE FRONTS OF ALL NEGATIVE AIR UNITS IMMEDIATELY UPON TURNING THE OFF.						
SIGNED: <i>Jim Tarasoff</i> DATE: 06/19/04 REPORT NO: 19 PAGE: 11						

**PINCHIN**  
ENVIRONMENTAL  
CONSULTANTS LTD.

## INSPECTION REPORT

Suite 203 - 698 Corydon Avenue  
Winnipeg, Manitoba R3M 0X9  
Bus: (204) 452-0983 Fax: (204) 475-4304

TO: MR. CHARLIE ABBOTT BCE - CFB/DHLO		PROJECT: BLDG E-12 INSPECTOR: DION TARASOFF	PROJECT NO. WTS00
4.0	NEGATIVE AIR: N/A	ATTENTION REQUIRED	
5.0	WORKER PROTECTION: N/A		
6.0	DUST SUPPRESSION: N/A		
7.0	WASTE HANDLING: ALL POLY SHEETING USED TO ISOLATE THE WORK AREA IS TO BE TREATED AS ASBESTOS WASTE AND DISPOSED OF ACCORDINGLY.		
8.0	CLEAN-UP: DURING DEMOBILIZATION, THE CONTRACTOR IS TO TAKE THE APPROPRIATE ACTIONS NECESSARY TO CLEAN ANY DEBRIS FOUND UNDER POLY SHEETING AND TAPED JOINTS.		
9.0	THE CONTRACTOR HAS BEEN INSTRUCTED TO REMOVE THE <del>ASBESTOS</del> FASCIA BOARDS IN SEVERAL LOCATIONS ON THE LINK BETWEEN THE NORTH AND SOUTH WINGS.		
9.1	THESE LOCATIONS WERE VERY TIGHT AND ACCESS TO THESE LOCATIONS WAS RESTRICTED FROM THE INSIDE OF THE BUILDING. IF MATERIAL WAS FOUND IN THESE LOCATIONS THE CONTRACTOR WAS INSTRUCTED TO REMOVE ALL FASCIA BOARDS ON THE LINK AND HEPA VACUUM CLEAN.		
			
SIGNED: <i>Dion Tarasoff</i> DATE: Aug 19/96 REPORT NO.: 29 PAGE: 292			

[illegible]